

WiTel Construction Schedule

February 15, 2005

	Activity Name	Start Date	Finish Date	2004	2005							
				Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
1	Coachella Valley Project											
2	Contract Execution	12/20/04	12/20/04									
3	Secure Landing For Regen	12/20/04	2/27/05									
4	Collocation Agreement at Banning	12/21/04	2/28/05									
5	Phase 1 - Existing WiTel Conduit - UPRR											
6	Engineering and Permits											
7	Union Pacific Railroad - Longitudinal											
8	Prepare Union Pacific Railroad Drawings	12/21/04	1/28/05									
9	Submit Permit Package to UPRR	1/29/05	1/31/05									
10	Receive UPRR Permit	2/1/05	2/21/05									
11	Construction											
12	Fiber Installation (16,000 feet) - Cook MH 384+00 to WiTel Monterey Splice	3/4/05	3/13/05									
13	Fiber Installation - MH 384+00 to Indio Op Amp	3/14/05	3/27/05									
14	Fiber Installation - Indio Op Amp East	3/28/05	4/3/05									
15	Test and Acceptance	4/4/05	4/6/05									
16	Phase 2 - New Conduit Construction (City ROW)											
17	Engineering and Permits											
18	City of Palm Desert - VZW Building Connections											
19	Prepare Permit Drawings	3/10/05	3/23/05									
20	Submit Package to County	3/24/05	3/24/05									
21	Receive County Permit	3/25/05	4/23/05									
22	City of Palm Desert - RR / Campus Interconnection											
23	Prepare Permit Drawings	12/20/04	1/14/05									
24	Submit Package to City	1/15/05	1/17/05									
25	Receive City Permit	1/18/05	2/16/05									
26	Secure Campus Property Easement	12/20/04	2/27/05									
27	Secure City of Palm Desert - Redevelopment Approval	12/20/04	2/27/05									
28	Secure Campus Approval for Construction	12/20/04	2/27/05									
29	Line of Temporary Pole Mount	12/20/04	2/27/05									
30	City of Indio - Riverside COE											
31	Prepare Permit Drawings	3/10/05	3/19/05									
				Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	

WiTel Construction Schedule

February 15, 2005

	Activity Name	Start Date	Finish Date	2004	2005								
				Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
32	Submit Package to City	3/20/05	3/20/05										
33	Receive City Permit	3/21/05	4/19/05										
34	Construction												
35	Install Duct and Fiber - RR / Campus Interconnection - City ROW	2/17/05	3/18/05										
36	Install Duct and Fiber - Campus Property (2,000 feet)	2/17/05	3/18/05										
37	Install Duct and Fiber - VZW Building Connections (3)	4/24/05	5/28/05										
38	Install Duct and Fiber (Riverside COE)	4/20/05	5/14/05										
39	Phase 3 - Existing Verizon Conduit (Various Segments)												
40	Engineering and Permits												
41	Verizon License Agreement												
42	Execute Master Lease Agreement	12/20/04	1/28/05										
43	Submit Request for Specific Conduit Search	1/29/05	2/7/05										
44	Perform Field Verification	2/8/05	3/9/05										
45	Receive Occupancy Permit	3/10/05	4/3/05										
46	Construction												
47	Fiber Installation (Chapman / Berger, COD, Eisen. Med)	4/4/05	5/3/05										
48	Phase 4 - Riverside, CA (WiTel to Level 3)												
49	Engineering and Permits												
50	City (Various) - Traffic Control Permits												
51	Prepare Traffic Control Plans	3/15/05	3/28/05										
52	Receive Permit	3/29/05	4/17/05										
53	City of Rialto - Level 3 / WiTel Tie												
54	Prepare Permit Package	3/15/05	3/24/05										
55	Receive Permit	12/20/04	1/18/05										
56	Construction												
57	Install Fiber in WiTel Conduit (50,000 feet)	4/18/05	5/17/05										
58	Level 3 manhole Tie in	4/18/05	5/2/05										
59	Test and Acceptance	5/18/05	5/20/05										